

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY Phase IX – Mahabubnagar District – Phase – IX Package No. AP 11 IX LB 02 consists of 4 works with total package cost of 188.78 lakhs – EOAT for the work “Construction of High level causeway on road from PWD road Karkalpad to Cherikonda (via) Mudvin @ 12/2 km to 12/4 km, Amangal (M), Est. Cost Rs.71.87 lakhs – Grant Extension of Agreement Time up to 30.06.2014 for a period of (687) days without imposing penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT.

G.O.Rt.No. 2032

Dated : 09.12.2013.
Read the following :-

1. G.O.Ms.No.330, PR&RD (Progs.II) Department, dt.17.09.2010.
2. From the ENC, PR, PMGSY, Hyderabad Lr.No.W23/DEE-I/AP 11 IX LB o2/ Cherikonda/2010, Dt.22.11.2013.

--00--

O R D E R :-

In circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time up to 30.06.2014 for a period of (687) days without imposing penalty in respect of the work “Construction of High level causeway on road from PWD road Karkalpad to Cherikonda (Via) Mudvin @ 12/2 km to 12/4 km of Amangal(M) in Mahabubnagar District” under sanctioned PMGSY Phase IX due to delay in approval of designs and recent rains and the site is inundated, as the delay was not attributed to the contractor.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.
3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V. NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Mahabubnagar District.
Copy to:
The P.S. to Minister (PR&RWS)
Stock File/Spare Copy.

//FORWARDED BY ORDER//

SECTION OFFICER.